

REHABILITATION OF CADANGAN MEMBINA DUA (2) BLOK PANGSAPURI KOS TINGGI (RP) 15 TINGKAT (SEJUMLAH 360 UNIT) DENGAN 2 TINGKAT PODIUM, 1 BLOK TEMPAT LETAK KERETA DAN 2 UNIT PENCAWANG ELEKTRIK SERTA KEMUDAHAN KOLAM RENANG DI ATAS SEBAHAGIAN TANAH KERAJAAN, OFF JALAN KUARI, CHERAS BARU, MUKIM AMPANG, DAERAH HULU LANGAT, SELANGOR DARUL EHSAN BAGI MUDI ANGKASA DEVELOPMENT SDN. BHD. (IN LIQUIDATION)

Work Progress as of 29th May 2013

Schedule Progress : 99.67%
 Actual Progress : 88.46%
 Variance : 11.21%

Item	Activities	Progress (%) (as of 29/05/13)
	Block A	
1.	Ceiling work at roof eaves & level 15	100%
2.	Tiling work at corridor level 11 to 15	95%
3.	External wall undercoat painting	100%
4.	External wall final coat painting	75%
5.	Internal wall touching up with skim coat	25%
6.	Installation of aluminum casement window	85%
7.	Door leaf installation level 13 -15	20%
8.	Final polishing work for marble	40%
9.	Sanitary wares installation	40%
10.	Block B Spot touching up external plastering defective works by previous contractor	88%
11.	Final polishing work for marble	80%
12.	Internal undercoat painting works	100%
	Internal final coat painting works	20%
13.	Installation of sanitary wares	80%
14.	Roof eave ceiling works	85%
15.	External painting works	85%
16.	Car Park Block External painting works	95%
17.	Floor rendering for swimming pool & pool deck	100%
18.	Floor rendering for balancing tank	95%
19.	Swimming pool & pool deck tiling works	15%
20.	External Works Cleaning up existing drainage	85%
21.	Refuse chamber	90%
22.	Pavilion	80%
23.	RC structure with brickwall fencing	70%

REHABILITATION OF CADANGAN MEMBINA DUA (2) BLOK PANGSAPURI KOS TINGGI (RP) 15 TINGKAT (SEJUMLAH 360 UNIT) DENGAN 2 TINGKAT PODIUM, 1 BLOK TEMPAT LETAK KERETA DAN 2 UNIT PENCAWANG ELEKTRIK SERTA KEMUDAHAN KOLAM RENANG DI ATAS SEBAHAGIAN TANAH KERAJAAN, OFF JALAN KUARI, CHERAS BARU, MUKIM AMPANG, DAERAH HULU LANGAT, SELANGOR DARUL EHSAN BAGI MUDI ANGKASA DEVELOPMENT SDN. BHD. (IN LIQUIDATION)

Progress Percentage Summary

Works Description	Actual %	Schedule %
Block B		
RC Works	100%	100%
Architectural Works	95%	100%
Electrical Services	88%	100%
Fire Fighting Services	95%	100%
Cold Water & Sanitary Services	87%	100%
Lift	100%	100%
Block A		
RC Works	100%	100%
Roof Construction	100%	100%
Architectural Works	86%	100%
Electrical Services	87%	100%
Fire Fighting Services	98%	100%
Cold Water & Sanitary Services	80%	100%
Lift	85%	100%
Car Park & Swimming Pool	90%	99%
TNB Substation	100%	100%
External Works	50%	98%

PROGRESS PHOTOGRAPH



External view for Block A as of 14/03/13



External view for Block A as of 29/05/13

PROGRESS PHOTOGRAPH



External view for Block A & B as of 14/03/13



External view for Block A & B as of 29/05/13

PROGRESS PHOTOGRAPH



External front view of Block A as of 14/03/13



External front view of Block A as of 29/05/13

PROGRESS PHOTOGRAPH



External elevation view of Block A as of 14/03/13



External elevation view of Block A as of 29/05/13

PROGRESS PHOTOGRAPH



External elevation view of Block B as of 14/03/13



External elevation view of Block B as of 29/05/13

PROGRESS PHOTOGRAPH



External view of swimming pool as of 14/03/13



External view of swimming pool as of 29/05/13